

Offsite and Straddling Cedars to be removed - pending permission from neighboring property owner.


Staircase footprint to be preserved, Arborist to monitor removal of asphalt surrounding "15". Newly exposed roots to be immediately dressed with topsoil or wetted burlap until soil placement is scheduled.

- Note:
1. Contact VDZ+A project Arborist for inspection 72 hrs prior to any grading or excavation within the tree protection zone. (typ) If during excavation it is found that it cannot be completed without severing roots that are critical to the trees health or stability it may be necessary to remove additional trees.
 2. Read this plan together with the arborist report prepared by VDZ+A.
 3. An additional 1m setback is shown for all hand-plotted trees to be retained
 4. If Stump Grinding is to occur in close proximity to trees which are to be retained then it is requested stumps to be removed under Arborist supervision.
 5. It is the responsibility of the client or his/her representative to contact the project arborist for the purpose of:
 - a. Locating TPZ Fencing
 - b. Locating Work Zone and Machine access corridors where required
 - c. Reviewing the Report with the project foreman or site supervisor.
 - d. Hazard Trees to be removed by December 31st, 2020
 - e. Retention of Tree #15, C7, C5 all subject to root radar mapping and further review.
 - f. Tree #15 requires preservation of curb running through Critical Root zone.

LEGEND

Existing Tree to be Retained	Existing Tree to be Removed	Hazard Tree to be Removed	Tree Protection Fencing	Hazard Tree Removed Dec. 2020

Tree Tag Legend
 XX - Tag number
 C-XX - Munciple tree
 OS-XX - Off-site tree
 S-XX - Straddling tree. Written permission required from owner to remove trees.
 XX-NT - No Tag #
 WRC= Western Red Cedar
 BLM= Big Leaf Maple
 RA= Red Alder



No.	By:	Description	Date
2	TM	Issued for Development Permit	2021-Apr-15
1	TM	Issued for Preliminary Costing	2020-Dec-04

REVISIONS TABLE FOR DRAWINGS

© Copyright reserved. This drawing and design is the property of VDZ+A and may not be reproduced or used for other projects without permission.

No.	By:	Description	Date

REVISIONS TABLE FOR SHEET

Project:
 Inglewood Campus Care Facility

Location:
 725 Inglewood Ave,
 West Vancouver, BC,
 V7T 1X5

Drawn: KM TS	Stamp:
Checked: TM	
Approved: DJ	Original Sheet Size: 22"x34"

Scale:
 1:400

CONTRACTOR SHALL CHECK ALL DIMENSIONS ON THE WORK AND REPORT ANY DISCREPANCY TO THE CONSULTANT BEFORE PROCEEDING. ALL DRAWINGS AND SPECIFICATIONS ARE THE EXCLUSIVE PROPERTY OF THE OWNER AND MUST BE RETURNED AT THE COMPLETION OF THE WORK. ALL REZONING/PPA/PA/PA/PP DRAWINGS MUST NOT BE PRICED FOR CONSTRUCTION UNLESS LABELED ISSUED FOR TENDER/CONSTRUCTION.